

HOUSTON PUBLIC WORKS
Project Summary for Engineering

In order to keep pace with the growing needs of the community, the Houston Public Works will be improving the area described below.

Project Name: Westbury Area Drainage and Paving Improvements Subproject 1

WBS Number: M-410028-0001-3

Project Description: Project provides for the design and construction of storm drainage improvements, necessary concrete paving, curbs, sidewalks, driveways, and underground utilities. This project includes nine (9) sub-projects.

Project Justification: The project addresses a need identified and prioritized through the ReBuild Houston Process utilizing a worst first methodology, objective data and benefit/cost analysis. The project will be designed and constructed to improve drainage of streets and reduce the risk of structural flooding.

Current Project Status / Remarks: 08/29/2022
a) Current milestone: EOR preparing 60% deliverables due October 2022.
b) Issue: None
c) mitigations: NSTR
d) assistance: None.

Project Location (Key Map): 530Y

Council District: K

Consultant Firm: KIT Professionals, Inc.

Design Contract Award Date: November 15, 2017 (Actual)

Design Notice To Proceed Date: December 20, 2017 (Actual)

Preliminary Eng. Report Approval Date: October 23, 2018 (Actual)

Design Completion Date: January 03, 2023 (Expected)

Construction Advertisement Date: June 23, 2023 (Expected)

Construction Contract Award Date: September 20, 2023 (Expected)

Targeted CIP Construction FY: 2024

Estimated Construction Cost: \$11,490,059

HOUSTON PUBLIC WORKS
Project Summary for Engineering

In order to keep pace with the growing needs of the community, the Houston Public Works will be improving the area described below.

Questions / Updates:

Web: pwecip.houstontx.gov (for interactive map)

Email: cipms-help@houstontx.gov (to email us)

Phone: 832-395-2082 (to call us)